Based on Volume 2 Addendum: August 2004

Name: TELFORD BRIDGE Ref No: NN172 Form 1 of 1 for this structure **General Inspection CSS** Inspector: ? Bridge Name: TELFORD BRIDGE Date: 10/03/2023 Bridge Ref/No: NN172 Span Width: 4.80 m Map Ref: 328533,845191 Primary Deck Form: 02 Arch - Open / Braced BCI Span Number: 1 **BCI Span Total** Length of Span: 47.14 m Spandrel Primary Deck Material: F Cast Iron Span description: Secondary Deck Form: 20 No Secondary Photographs: All above ground elements inspected: Deck Element - No Transverse Beams Secondary Deck Material: P No Secondary Number of construction forms in Bridge/Span: 1 Element **Condition Indicator and Scores** Average Score for structure **Span Score** 60.69 2.89 60.69 BCS av BCI av 2.89 BCS av BCI av BCI crit 28.08 BCS crit 28.08 BCS crit 4.10 BCI crit Set No **Element Description** Ex W Р S Def Cost Comments Primary Deck Element (Table 2) 4 Р М 99 The areas where corrosion is present appears 1.1 significant. Access prevents full inspection. Secondary Deck Element/S - Transverse 3 D 1.1 Ρ Μ 99 Rust appears to be thick where visible . The deck appears to have rust at the abutment 3 Secondary Deck Element/S - Element 3 В 11 Р L 99 From Table 3 4 Half Joints 5 Tie Beam/Rods 6 Parapet Beam Or Cantilever 7 Deck Bracing 8 Foundations 2 C 3.2 Ν 0 Sub Structure Load Bearing Abutments (Incl. Arch Springing) Ν 10 Spandrel Wall/Head Wall 11 Pier/Column 12 Cross-head/Capping Beam Bearings 14 Bearing Plinth/Shelf 15 Superstructure Drainage Durability Elements 16 Substructure Drainage 1 8.1 ? 0 ? 17 2 В Ν ? 0 Waterproofing 14.1 18 Movement/Expansion Joints Remove the rust and treat the metal. 19 Painting: Deck Elements 5 4.1 Р 99 Ε Н Remove the rust and treat the metal. 20 Painting: Substructure Elements 5 Ε 4.1 Р Н 99 Remove the rust and treat the metal. Painting: Parapets/Safety Fences 5 4.1 Р М 99 Access/Walkways/Gantries 23 Р Paint handrail Handrail/Parapets/Safety Fences 2 ח 1 1 М 99 Elements 24 Snow prevented inspection. Carriageway Surfacing 6 0.0 ? 0 Footway/Verge/Footbridge Surfacing Snow prevented inspection. 6 0.0 0 Invert/River Bed 26 2 С 7.1 Ν ? 0 Other Bridge 27 Aprons Elements 28 Fenders/Cutwaters/Collision Protection River Training Works 30 Revetment/Batter Paving 31 Wing Walls 3.2 RM М 99 Masonry is loose and moveable by hand on the south eastern side. 32 Retaining Walls 33 Embankments 11 1 0 34 Machinery

Bridge Inspection Pro Forma

Based on Volume 2 Addendum: August 2004

Name	Name: TELFORD BRIDGE							Ref No: NN172		
Ancilliary Elements	35	Approach Rails/Barriers/Walls								
	36	Signs								
	37	Lighting								
	38	Services								
Other	39	Extra Element 1								
	40	Extra Element 2								
	41	Extra Element 3								
	42	Extra Element 4								
Multiple Defects										

Multiple Defects								
Element Number	Defect Number	Severity	Extent	Defect	W	Р	Cost	Comments
8	1	2	В	3.6	N	L	£99	2 stones missing at the water's edge.

	Inspector's Comments	
Name: ?	Signed:	Date: 10/03/2023

Engineer's Comments						
Name:	Signed:	Date:				

Work Required						
Reference No.	Suggested Remedial Work	Priority	Estimated Cost			
8	N No Action Monitor Only	?	£0			
8	N No Action Monitor Only	Low	£99			
31	R Repair / Maintain	Medium	£99			
17	N No Action Monitor Only	?	£0			
26	N No Action Monitor Only	?	£0			
9	N No Action Monitor Only	?	£0			